









ID	Task Name	Duration	Start	Finish	2004				2005				2006					
					Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3
157	2.4.3 Final Versions of all documentation provided	60 d	Mon 9/12/05	Fri 12/2/05														
158	2.5 Training	99 d	Mon 8/15/05	Fri 12/30/05														
159	2.5.1 Train the trainer	10 d	Mon 10/3/05	Fri 10/14/05														
160	2.5.2 RFCS Overview	8 d	Mon 8/15/05	Wed 8/24/05														
161	2.5.3 System operations	5 d	Thu 8/25/05	Wed 8/31/05														
162	2.5.4 Repair & Maintenance	10 d	Thu 9/1/05	Wed 9/14/05														
163	2.5.5 Data Management	5 d	Thu 9/15/05	Wed 9/21/05														
164	2.5.6 Customer Service & Marketing	7 d	Thu 9/22/05	Fri 9/30/05														
165	2.5.7 Association Completes Training of Users	0 d	Fri 12/30/05	Fri 12/30/05														
166	2.6 Regional Implementation - Installation and Installation Test	159 d	Mon 5/23/05	Thu 12/29/05														
167	2.6.1 Equipment available for Regional installation	0 d	Thu 9/15/05	Thu 9/15/05														
168	2.6.2 Community Transit	75 d	Fri 9/16/05	Thu 12/29/05														
169	2.6.2.1 On Board Equipment (Qty 246)	75 d	Fri 9/16/05	Thu 12/29/05														
170	2.6.2.2 DACS (Qty 1)	2 d	Fri 9/16/05	Mon 9/19/05														
171	2.6.3 King County Metro	159 d	Mon 5/23/05	Thu 12/29/05														
172	2.6.3.1 On Board Equipment ( Qty 1190)	159 d	Mon 5/23/05	Thu 12/29/05														
173	2.6.3.2 Customer Service Terminals (Qty 20)	20 d	Fri 9/16/05	Thu 10/13/05														
174	2.6.3.3 Portables (Qty 50)	5 d	Fri 9/16/05	Thu 9/22/05														
175	2.6.3.4 DACS (Qty 5)	10 d	Tue 9/20/05	Mon 10/3/05														
176	2.6.4 Pierce Transit	75 d	Fri 9/16/05	Thu 12/29/05														
177	2.6.4.1 Customer Service Terminals (Qty 5)	5 d	Fri 10/14/05	Thu 10/20/05														
178	2.6.4.2 On Board Equipment (assume Qty 164)	75 d	Fri 9/16/05	Thu 12/29/05														
179	2.6.4.3 DACS (Qty 1)	2 d	Tue 10/4/05	Wed 10/5/05														
180	2.6.5 Sound Transit	75 d	Fri 9/16/05	Thu 12/29/05														
181	2.6.5.1 Portables (Qty 8)	2 d	Fri 9/23/05	Mon 9/26/05														
182	2.6.5.2 Stand Alone FTPs (Qty 34)	17 d	Fri 9/16/05	Mon 10/10/05														
183	2.6.5.3 Integrate RFCS Equipment into TVMs (Qty 32)	32 d	Fri 9/16/05	Mon 10/31/05														
184	2.6.5.4 On Board Equipment (Assume Qty 144)	75 d	Fri 9/16/05	Thu 12/29/05														
185	2.6.5.5 DACS (Qty 2)	4 d	Thu 10/6/05	Tue 10/11/05														
186	2.6.6 Washington State Ferries	38 d	Fri 9/23/05	Tue 11/15/05														
187	2.6.6.1 Customer Service Terminals (Qty 1)	2 d	Fri 10/21/05	Mon 10/24/05														
188	2.6.6.2 Portables (Qty 11)	2 d	Fri 9/23/05	Mon 9/26/05														
189	2.6.6.3 DACS (Qty 4)	8 d	Wed 10/12/05	Fri 10/21/05														
190	2.6.6.4 Stand Alone FTPs (Qty 52)	26 d	Tue 10/11/05	Tue 11/15/05														
191	2.6.7 Kitsap Transit	75 d	Fri 9/16/05	Thu 12/29/05														
192	2.6.7.1 Stand Alone FTPs (Qty 3)	2 d	Wed 11/16/05	Thu 11/17/05														
193	2.6.7.2 On Board Equipment (Qty 71)	75 d	Fri 9/16/05	Thu 12/29/05														
194	2.6.7.3 DACS (Qty 3)	6 d	Mon 10/24/05	Mon 10/31/05														
195	2.6.8 Revalue Network	40 d	Fri 9/16/05	Thu 11/10/05														

